

METRO LIPA WATER DISTRICT
BOLTED STEEL TANK CONSTRUCTION
COMPLETED PROJECTS 2015

	NAME OF PROJECT	CONTRACTOR	LOCATION	Length	PROJECT ESTIMATE	ABC	CONTRACT AMOUNT	DATE		STATUS OF PROJECT			REMARKS	BENEFICIARIES
								STARTED	TARGET/ COMPLETED	%	COST	TOTAL COST INCURRED		
1	Construction of Foundation & Erection of 10.32mØ by 14.87m high BST	by admin	Tabora Compound, Antipolo Norte, Lipa City		1,112,262.75		CANCELLED - name of project was renamed	04/02/14	01/15/15	100%		788279.31	COMPLETED	Concessionaires of MLWD at Brgy. Antipolo and City Proper
2	Construction of Foundation & Erection of 8.44mØ by 13.39m high BST	by Admin	Malagonlong, Lipa City		920,310.50		CANCELLED - name of project was renamed	06/14/14	01/10/15	100%		657802.09	COMPLETED	Concessionaires of MLWD at Brgy. Malagonlong and nearby areas.

METRO LIPA WATER DISTRICT
OTHER COMPLETED PROJECTS 2015

	NAME OF PROJECT	CONTRACTOR	LOCATION	Proposed Length	TOTAL PROJECT ESTIMATE	ABC	CONTRACT AMOUNT	DATE		STATUS OF PROJECT			REMARKS	BENEFICIARIES
								STARTED	TARGET/ COMPLETED	%	COST	TOTAL COST INCURRED		
1	BST Safety Barrier & Restoration of Front Fence	GASI	BST Compound San Fernando, Malvar		215,058.05		212735.00	12/20/14	02/03/15	100%	128,411.27	128,411.27	COMPLETED	Concessionaires of MLWD at Malvar and MLWD
2	Repainting of Curb, wheel stopper & parking partition	E De la Rosa	MLWD Cmpd Balintawak, LC		51,571.75			12/27/14	01/25/15	100%	48,028.53	48,028.53	COMPLETED	All Concessionaires of MLWD
3	Side table with drawer	Ruben Katigbak	c/o Engr. R. Dimailig 2nd flr. MLD Admin Bldg, MWLD Balintawak, LC		19,968.60	19,968.60	19748.95	03/24/15	03/31/15	100%	19,748.95	19,748.95	COMPLETED	Planning and Design Employees of MLWD
4	Repainting of floor - MLWD Function Room - Roof Deck	E de la Rosa	MLWD Bldg Balintawak, L:C		48,806.00	48,806.00	48,576.00	06/25/15	07/03/15	100%		51,629.72	COMPLETED	Concessionaires and employees of MLWD
5	Roofing of motorcycle garage	E dela Rosa	MLWD Compound Balintawak, LC		281,361.30		277,638.00	08/07/15	09/30/15	100%			COMPLETED	Employees of MLWD
6	Concreting of Pavement & Reinforcement of retaining wall	E dela Rosa	BST Compound Sampaguita, LC		187,690.35		186,550.35	08/12/15	10/17/15	100%	187,694.82	187,694.82	COMPLETED	Residents near BST
7	Fabrication of filing cabinet	R Katigbak	C/o Planning & Design Division MLWD Compound Balintawak, LC		49,061.30	49,061.30	49,012.00	12/14/15	12/19/15	100%	49,012.00	49,012.00	COMPLETED	Planning and Design Employees of MLWD

