

**METRO LIPA WATER DISTRICT  
COMPLETED PROJECTS 2015  
PIPELINE PROJECTS**

	NAME OF PROJECT	CONTRACTOR	LOCATION	Proposed Length	TOTAL PROJECT ESTIMATE	ABC	CONTRACT AMOUNT	DATE		COST	STATUS OF PROJECT	BENEFICIARIES
								STARTED	TARGET/ COMPLETED			
1	Inst of 4"Ø parallel line (km 86+615 to Km 87+580 -East side) - Pipelaying/Exc	DG Bautista	Banaybanay 2nd, San Jose Sec. Mnla-Bats	965.00	423,274.51		169500.00	03/24/14	01/23/15	238,462.00 206,858.70	100% Completed	Residents of Brgy. Banaybanay
2	6" Parallel Line Km 66+563 o Km 68+500 - pipelaying	RM Umali by Admin	San Pioquinto - Poblacion, Malvar East Side		2,011,050.01		458210.60	03/13/14	01/27/15	816,854.68 727,697.97	100% Completed	Residents of the Municipality of Malvar specially those from Brgy. San Pioquinto and Poblacion
3	6" Parallel line (km 69+670 to km 70+814)	R Umali	East Side, San Fernando, Malvar Section, Manila-Bats Road	1,144.00	1,218,450.00		270113.70	05/09/14	01/27/15	62,892.91 1,087,428.77	100% Completed	Residents of the Municipality of Malvar
4	Installation of water line - PNR	DG Bautista	Tambo-Sico Section Tambo, LC	696m - 6"Ø 624m - 4"Ø	1,111,543.59		318500.00	11/10/14	01/09/15	530,337.83	100% Completed	Residents of Brgy Sico, Tambo and Banaybanay
5	Installation of 2" Parallel Line	DG Bautista	Near Hotel Gregorio B. Morada Avenue,LC	135.00	126,179.92		88000.00	12/13/14	01/10/15	81,674.18 34,801.31	100% Completed	Concessionaires of MLWD at the specific area of B. Morada Ave.
6	Installation of 2" Extension Line	DG Bautista	Receno Compound Purok 7, Pkawitan, LC	630.00	199,717.72		90500.00	12/12/14	01/09/15	95,478.82	100% Completed	Concessionaires of MLWD at Receno cmpd., P'kawitan, L.C.
7	2"Ø Extension line	R Umali	Silver Park San Nicolas Balintawak, LC	44.00	36,413.92		17100.32	12/22/14	01/05/15	14,344.73 17,314.23	100% Completed	Concessionaires of MLWD at Silver Park, San Nicolas, L.C.
8	Replacement of Mainline	R Hernandez	Purok 3 Anilao- Labac, LC	253.00	82,834.12		34609.15	12/12/14	01/02/15	39,589.67	100% Completed	Concessionaires of MLWD at Purok 3, Anilao-Labac, L.C.
9	4" Ø Waterline	R Hernandez	El Tormis Homes Luta Sur, Malvar	110.00	65,913.86		21894.25	12/22/14	01/05/15	49,114.02	100% Completed	Concessionaires of MLWD at El Tormis Homes
10	2"Ø Exetnsion line	R Hernandez	Amelia St., Baseview Subd. Banaybanay, LC	90.00	55,012.68		17008.00	01/13/15	01/27/15	16,208.18 32,917.75	100% Completed	Concessionaires of MLWD at Amelia St, Baseview Homes, L.C.
11	6"Ø parallel line KM 69+500 to KM 670	R Umali	San Fernando Malvar Section Manila-Batangas Road Malvar	170m	180,001.58	41,003.25	40850.00	12/29/15	02/17/15%	37,388.62	100% Completed	Concessionaires and Residents Of the Municipality of Malvar
12	Installation of Waterlines	R. Pasajol	Bahayang Filipino Subd., Sabang, LC	2- 225m	320,674.36	191,173.70	175173.00	03/02/15	04/28/16	106,766.43	100% Completed	Concessionaires of MLWD at Bahayang Filipino Subd.,
13	Installation of 2"Ø Extension Line	R Hernandez	Baroja Compound Balintawak, LC	140m	54,367.17	23,460.00	18710.00	02/26/15	03/19/15	15,975.20	100% Completed	Concessionaires of MLWD at Baroja Compound
	Installation of 2"Ø Extension Line	R Hernandez	Purok 5 (Garcia Compound) San Sebastian, LC	92.00	87,891.33	54,965.40	47439.00					
	Installation of 2"Ø Extension Line	Anacleto Silva	Purok 6 (Magnaye Compound) San Sebastian, LC	75.00	70,172.06	43,705.75	37612.50					
14	Installation of 2"Ø Extension Line	R. Pasajol	Aya (Briones Compound) San Jose, Batangas	258m	126,300.83	61,087.40	51547.00	02/02/15	02/20/15	35,437.59	100% Completed	Concessionaires of MLWD at Aya (Briones Compound)
15	Installation of 8" TL	DG Bautista	Amapola Subd./ Brgy. 2, LC	162m	445,111.87	184,787.75	157176.25	02/13/15	03/15/15		100% Completed	Concessionaires of MLWD at Amapola Subd./
	Intercon of Mainline	DG Bautista	Tierra Verde Subdivision Pusil, LC	35m	108,824.49	41,575.00	35655.75					
16	Intercon of 8" ML	DG Bautista	Summerhills Subdivision Bugtong, LC	450.00	759,132.30	203,387.85	172298.75	03/18/15	05/17/15		100% Completed	Concessionaires of MLWD at Summerhills Subdivision

**METRO LIPA WATER DISTRICT  
COMPLETED PROJECTS 2015  
PIPELINE PROJECTS**

	NAME OF PROJECT	CONTRACTOR	LOCATION	Proposed Length	TOTAL PROJECT ESTIMATE	ABC	CONTRACT AMOUNT	DATE		COST	STATUS OF PROJECT	BENEFICIARIES
								STARTED	TARGET/ COMPLETED			
	Relocation of Mainline	DG Bautista	Granja - Kayumanggi LC	228.00	199,905.10	93,497.30	90691.30					
	2"Ø Extension line	DG Bautista	Villa Beatriz Subdivision Tambo, LC	30.00	47,399.85	30,486.50	25415.00					
	3"Ø Extension line	R. Hernandez	Silva Compound Inosluban, LC	156.00	117,490.65	56,310.90	45919.50					
	2"Ø Extension line	R. Umali	Magsino Compound, Sitio Kalaw Bulacnin, LC	135.00	66,704.00	31,298.40	23963.70					
	2"Ø Extension line	R. Umali	Valerie St., Baseview Subd., Banaybanay, LC	140.00	64,926.87							
	6"Ø Parallel line	R. Umali	Km 85+252 to Km 86+160 West Side Pinagkawitan Section, Lipa-Rosario Road, LC	908.00	890,282.52							
	2"Ø Extension line	R. Umali	Malabanan Compound San Pioquinto, Malvar	46.00	54,719.44							
	Inst of 3" Extension of Water Main	R Hernandez	Sitio Kalamsayan, San Fernando Malvar, Bats	225.00	226,532.20	164,484.50	120481.70					
	2"Ø Extension line	R. Umali	GB Lontok St., Brgy. 10 LC	175.00	110,684.57	67,608.50	51078.00					
	Construction of Genset House	E de la Rosa	PS # 277 Marauoy 22 (Corinthian 2) Corinthian 2, Phase 2 Subd. Marauoy, LC		199,630.80	199,630.80	198999.00					
	2"Ø Extension line	Ruben Dimatata	Purok 4, Nangkaan Mkahoy, Batangas	386.00	167,233.90	81,272.80	78734.17					
	Chlorine Confinement		PS# 76 Loddod 2 Church Loddod, LC		10,109.65	10,109.65	10068.00					
17	Replacement of Mainline (Phase 1)	Bernard Balbuena	Galamay amo, San Jose Batangas		665,085.87			04/10/15	05/18/15		100% Completed	Concessionaires of MLWD at Galamay amo, San Jose
18	2"Ø Extension line (Brgy. Hall)	R Pasajol	Muntingpulo, LC		144,622.40	127,017.50	126402.00	03/27/15	04/24/15	107,870.66	100% Completed	Concessionaires of MLWD at Munting Pulo, Lipa City
19	Transfer of Water meters	R Umali	Purok 6, San Sebastian Lipa City		43,389.71	31,234.60	28090.10	04/08/15	04/20/15	17,225.43	100% Completed	Concessionaires of MLWD at
20	3"Ø Extension line	R. Hernandez	Silva Compound Inosluban, LC	156.00	117,490.65	56,310.90	45,919.50	04/22/15	05/22/15	37,135.80	100% Completed	Concessionaires of MLWD at Silva Compound, Inosluban, L.C.
21	2"Ø Extension line	R. Umali	Magsino Compound, Sitio Kalaw Bulacnin, LC	135.00	66,704.00	31,298.40	23963.70	04/14/15	04/30/15	56,156.59	100% Completed	Concessionaires of MLWD at Magsino Compound, Sitio Kalaw
22	2"Ø Extension line	R. Umali	Valerie St., Baseview Subd., Banaybanay, LC	140.00	64,926.87	24,104.00	17928.50	04/14/15	04/23/15	64,926.87	100% Completed	Concessionaires of MLWD at Valerie St., Baseview Subd.,
23	6"Ø Parallel line	R. Umali	Km 85+252 to Km 86+160 East Side Pinagkawitan Section, Lipa-Rosario Road, LC	908.00	879,820.86		205626.90	03/23/15	07/13/15	160,221.16	100% Completed	Concessionaires and residents of Pinagkawitan, Lipa City

**METRO LIPA WATER DISTRICT  
COMPLETED PROJECTS 2015  
PIPELINE PROJECTS**

	NAME OF PROJECT	CONTRACTOR	LOCATION	Proposed Length	TOTAL PROJECT ESTIMATE	ABC	CONTRACT AMOUNT	DATE		COST	STATUS OF PROJECT	BENEFICIARIES
								STARTED	TARGET/ COMPLETED			
24	6"Ø Parallel line	R. Umali	Pinagkawitan Section, Lipa-Rosario Road, LC		73,789.75	54,897.55	54000.00	04/29/15	07/04/15		100% Completed	Concessionaires and residents of Pinagkawitan, Lipa City
25	Inst. Of 2" & 6" Extension of water main	R Hernandez	Tangob Lipa City	2" - 188 6" - 294	592,132.44	324,980.80	266,350.00	03/05/15	04/04/15	455,255.88	100% Completed	Residents of Brgy. Tangob, Lipa City
26	6" Ø Transmission Line	R Hernandez	Tipacan Lipa City	728.00	851,520.49	851,520.49	209,576.00	03/20/15	04/20/15	698,586.79	100% Completed	Residents of Brgy. Tipacan, Lipa City
27	2"Ø Extension line	R. Umali	GB Lontok St.,Brgy. 10 LC	175.00	110,684.57	67,608.50	51,078.00	06/02/15	06/30/15		100% Completed	Residents of GB Lontok, Brgy 10 Lipa City
28	2"Ø Extension line	Ruben Dimatata	Purok 4, Nangkaan Mkahoy, Batangas	386.00	167,233.90	81,272.80	78,734.17	03/25/15	04/24/15	156,590.07	100% Completed	
29	Relocation of 2" Ø Water Main	R Umali	Tejero, Lipa City	280.00	103,092.13	51,867.30	51,186.10	04/30/15	06/12/15		100% Completed	Cocessionaires of MLWD at Brgy. Tejero, Lipa City
30	2"Ø Extension of water main	R Pasajol	Barry St., Baseview Subd., Banaybanay, LC	175.00	81,276.21	31,964.25	31,414.00	04/24/15	05/08/15	25,992.91	100% Completed	Residents of Barry St., Baseview Homes, Banaybanay, Lipa City
31	6"Ø Water Main Phase 2	R Umali	Casanova St., Tambo	124.00	216,653.18			05/22/15	07/06/15		100% Completed	Residents of Brgy. Tambo and Holy Trinity Sundivision
32	6"Ø Parallel line (km 77+600 to km 77+880)280 South	R Umali	Lipa - Balete Road, Sto Toribio, Maraouy Section	280.00	226,855.88			04/17/15	06/16/15		100% Completed	Residents of Sto. Toribio and Bulacnin and part of Balete
33	3"Ø Extension of water main	Arnel Icaro	Matias Compound San Carlos, LC	65m	73,666.84			05/18/15	06/16/15		100% Completed	Concessionaires of MLWD at Matias Cmpd, San Carlos, L.C.
34	2"Ø Extension of water main	DG Bautista	San Fernando Malvar (Way to San Juan)	240.00	98,946.00			04/09/15	05/10/15		100% Completed	Residents of San Fernando and San Juan, Malvar
35	4"Ø Water main	R Hernandez	Holy Trinity Subd., Tambo, Lipa City	586.00	353,060.71			04/30/15	06/29/15		100% Completed	Residents of Tambo and Holy Trinity Subdivision
36	2"Ø Extension of water main	R Hernandez	Purok 7, Brgy. 3 Lipa City	75.00	77,009.08	42,797.25	37,031.04	05/26/15	07/01/15		100% Completed	Residents of Purok 7, Brgy 3 Lipa City
37	3"Ø Extension of water main	DG Bautista	Lantin-Liwanag Cmpd Santiago, Malvar	216.00	181,677.75	100,861.90	100,200.00	07/27/15	09/25/15	81,153.76	100% Completed	Concessionaires of MLWD at Lantin-Liwanag Cmpd, Malvar
38	2"Ø Extension of water main	A. Silva	Purok 3, Brgy. Anilao-Labac Lipa City		40,793.55	15,438.75	14,650.00	07/15/15	07/29/15	12,547.49	100% Completed	Concessionaires of MLWD at Purok 3, Brgy. Anilao-Labac, L.C.
39	2"Ø Extension of water main	Tristan Manwell C. Tejada	Purok 4, B. Pook Lipa City	285.00	150,870.20	76,959.70	69,319.80	10/13/15	11/03/15	77,129.92	100% Completed	Concessionaires of MLWD at Purok 4, B. Pook, Lipoa City
40	Installation of 2"Ø Extension Line	R Hernandez	Purok 5 (Garcia Compound) San Sebastian, LC	92.00	87,891.33	54,965.40	47439.00	06/25/15	07/21/15	69,490.76	100% Completed	Concessionaires of MLWD at Purok 5 (Garcia Compound)
41	Installation of 2"Ø Extension Line	Anacleto Silva	Purok 6 (Magnaye Compound) San Sebastian, LC	75.00	70,172.06	43,705.75	37612.50	06/16/15	07/21/15	49,458.84	100% Completed	Concessionaires of MLWD at Purok 6 (Magnaye Compound)
42	Intercon of Mainline	DG Bautista	Tierra Verde Subdivision Pusil, LC	35m	108,824.49	41,575.00	35655.75	06/22/15	08/07/15	28,536.14	100% Completed	Residents of Tierra Verde Subd., Brgy. Pusil, Lipa City
43	Intercon of 8" ML	DG Bautista	Summerhills Subdivision Bugtong, LC	450.00	759,132.30	203,387.85	172298.75	03/18/15	05/17/15	443,740.47	100% Completed	Residents of Summerhills, Palm-dale and Rosewoods Subd.
44	Relocation of Mainline	DG Bautista	Granja - Kayumanggi LC	228.00	199,905.10	93,497.30	90691.30	05/28/15	08/29/15	142,571.36	100% Completed	Residents of Granja and Kayumanggi, Lipa City

**METRO LIPA WATER DISTRICT  
COMPLETED PROJECTS 2015  
PIPELINE PROJECTS**

	NAME OF PROJECT	CONTRACTOR	LOCATION	Proposed Length	TOTAL PROJECT ESTIMATE	ABC	CONTRACT AMOUNT	DATE		COST	STATUS OF PROJECT	BENEFICIARIES
								STARTED	TARGET/ COMPLETED			
45	2"Ø Extension line	DG Bautista	Villa Beatriz Subdivision Tambo, LC	30.00	47,399.85	30,486.50	25415.00	06/22/15	08/10/15	10,743.69	100% Completed	Residents of Villa Beatriz Subd., Tambo, Lipa City
46	2"Ø Extension line	R. Hernandez	Camitan Compound Dagatan, LC	314.00	267,408.45	166,403.85	121,198.50	03/23/15	05/18/15	169,481.89	100% Completed	Concessionaires of MLWD at Camitan Cmpd, Dagatan, Lipa City
47	3"Ø Extension line	R. Hernandez	Silva Compound Inosluban, LC	156.00	117,490.65	56,310.90	45,919.50	07/22/15	08/22/15	41,042.13	100% Completed	Concessionaires of MLWD at Silva Cmpd., Inosluban, Lipa City
48	6"Ø Parallel line	R. Umali	Km 85+252 to Km 86+160 West Side Pinagkawitan Section, Lipa-Rosario Road, LC	908.00	890,282.52			06/16/15	11/27/15	579,363.35	100% Completed	Concessionaires of MLWD at Brgy. Pinagkawitan, Lipa City
49	2"Ø Extension line	R. Umali	Malabanan Compound San Pioquinto, Malvar	46.00	54,719.44	33,341.95	31309.33	06/22/15	08/13/15	38,474.03	100% Completed	Concessionaires of MLWD at Malabanan Cmpd, Malvar
50	Inst of 3" Extension of Water Main	R Hernandez	Sitio Kalamyasan, San Fernando Malvar, Bats	225.00	226,532.20	164,484.50	120,481.70	06/05/15	07/10/15	115,003.73	100% Completed	Concessionaires of MLWD at Sitio Kalamyasan, Malvar
51	Installation of 2" Water Mains	R Hernandez	Tipacan, LC	324.00	111,498.60	53,305.95	51,869.00	06/11/15	07/09/18	94,737.16	100% Completed	Concessionaires of MLWD at Brgy. Tipacan, Lipa City
52	6"Ø Parallel line (km 82+000 to km 82+156) East	R Pasajol	Tambo Section, Manila-Batangas Road	156.00	335,921.37	222,573.30	186,573.00	05/22/15	12/07/15	336,897.45	100% Completed	Concessionaires of MLWD at Brgy. Tambo, Sico & Banaybanay
53	2"Ø Extension of water main	Anacleto Silva	Purok 5, Lodlod, LC	350.00	116,264.92	53,411.75	52,325.00	06/08/15	07/21/15	46,729.74	100% Completed	Concessionaires of MLWD at Purok 5, Lodlod, Lipa City
54	6"Ø Parallel line (km 76+835 to km 77+880)1045 North	R Umali	Lipa - Balete Road, Sto Toribio, Maraouy Section	1,045.00	959,546.00	216,326.50	215,210.25	05/04/15	05/25/15	901,366.05	100% Completed	Concessionaires of MLWD at Sto. Toribio, Bulacnin & Balete
55	2"Ø Extension of water main	R Umali	Purok 2, Calamias Lipa City	140.00	63,907.90	33,444.30	33,000.00	07/28/15	07/31/15	40,159.73	100% Completed	Concessionaires of MLWD at Purok 2, Brgy. Calamias, L.C.
56	8" Transmission line	Tristan Manwell C. Tejada	Casanova St., Tambo, LC		1,138,994.50	625,532.15	569,153.40	05/25/15	10/09/15	1,359,414.44	100% Completed	Concessionaires of MLWD at Tambo, Lipa City
57	2"Ø Extension of water main	R Hernandez	Brgy. 1 (Basang Hamog) Lipa City	67.50	47,625.12	15,396.95	14,791.00	07/10/15	08/10/15	41,703.42	100% Completed	Concessionaires of MLWD at Basang Hamog, Brgy. 1, Lipa City
58	2"Ø Extension of water main	A. Silva	Purok 3, Brgy. Anilao-Labac Lipa City		40,793.55	15,438.75	14,650.00	07/15/15	07/29/15	27,377.99	100% Completed	Concessionaires of MLWD at Purok 3, Brgy. Anilao-Labac, L.C.
59	2"Ø Extension of water main	Tristan Manwell C. Tejada	San Antonio St., Riverside Subd., LC	146.00	140,928.95	93,690.00	86,102.80	06/25/15	07/23/15	96,093.61	100% Completed	Concessionaires of MLWD at San Antonio St., Riverside Subd
60	2"Ø Extension of water main	Raymundo Hernandez	Pook Tsina, Sabang Lipa City	85.00	91,786.77	52,532.00	45,045.50	07/21/15	08/11/15	71,596.77	100% Completed	Concessionaires of MLWD at Pook Tsina, Brgy. Sabang, L.C.
61	3"Ø Extension of water main	Raymundo Hernandez	Purok 2, Anilao, LC	282.00	148,312.08		63,160.00	08/05/15	10/15/15	50,409.22	100% Completed	Concessionaires of MLWD at Purok 2, Anilao, Lipa City
62	2"Ø Extension of water main	DG Bautista	Purok 6 Quezon, LC	536.00	190,862.05		86,700.00	08/05/15	09/02/15	94,536.10	100% Completed	Concessionaires of MLWD at Purok 6, Brgy., Quezon, Lipa City
63	2"Ø Extension of water main	Alden O. Minguito	Purok 3, Pag-olingin Bata Lipa City]	110.00	54,177.97	23,138.00	18,470.00	07/29/15	08/12/15	16,538.63	100% Completed	Concessionaires of MLWD at Purok 3, P'olingin Bata, L.C.
64	2"Ø Extension of water main	Alden O. Minguito	Brgy. Subdivision Antipolo Norte, LC	40.00	59,234.20	43,923.10	37,659.00	07/29/15	08/19/15	37,946.97	100% Completed	Concessionaires of MLWD at Brgy. Subd., Antipolo Norte, L.C.
65	2"Ø Extension of water main	Alden O. Minguito	Balintawak 2 - Silva's Well Balintawak, LC	53.00	102,144.41	64,689.80	52,697.00	08/09/15	09/09/15	41,042.13	100% Completed	Concessionaires of MLWD at Brgy. Balintawak, Lipa City

**METRO LIPA WATER DISTRICT  
COMPLETED PROJECTS 2015  
PIPELINE PROJECTS**

	NAME OF PROJECT	CONTRACTOR	LOCATION	Proposed Length	TOTAL PROJECT ESTIMATE	ABC	CONTRACT AMOUNT	DATE		COST	STATUS OF PROJECT	BENEFICIARIES
								STARTED	TARGET/ COMPLETED			
66	Tapping of well to ML	BY ADMIN	Amiya Rosa Subd., Bolbok, LC		209,696.97		22,550.00	08/24/15	09/24/15		100% Completed	Concessionaires of MLWD at Amiya Rosa Subd., Bolbok, L.C.
67	2"Ø Extension of water main	R Hernandez	Laura St., Baseview Homes Banay banay, LC	110.00	62,524.51		23,455.30	08/12/15	08/26/15	16,536.44	100% Completed	Concessionaires of MLWD at Laura St., Baseview Homes, LC
68	Interconnection of 2"Ø Water Mains	Rodelio Pasajol	United Homes - San Nicolas Lipa City	72m - HDPE 14m- GI Pipe	71,279.90	51,330.00	51,029.00	08/07/15	09/07/15	35,883.76	100% Completed	Concessionaires of MLWD at United Homes, San Nicolas, LC
69	Interconnection of 2"Ø Water Mains	Rodelio Pasajol	United Homes, Brgy. 2 Lipa City	59.50	73,166.49	58,952.26	58,625.00	08/17/15	09/04/15	48,018.31	100% Completed	Concessionaires of MLWD at United Homes, San Nicolas, LC
70	2"Ø Extension of water main	R Hernandez	Sampaguita St., Brgy. 7 Lipa City	35.00	61,619.88	47,144.25	41,154.00	09/17/15	09/29/15	21,012.56	100% Completed	Concessionaires of MLWD at Sampaguita St., Brgy. 7, Lipa City
71	3" Parallel Water Mains	DGBautista	Granja-Kayumanggi, Granja, LC		154,822.49	86,662.85	85,000.00	08/27/15	09/21/15		100% Completed	Concessionaires of MLWD at Brgy. Granja & Kayumanggi, LC
72	6"Ø Parallel line	R. Umali	Km 85+252 to Km 86+160 West Side Pinagkawitan Section, Lipa-Rosario Road, LC	908.00	890,282.52			05/22/15	07/21/15	164,342.82	100% Completed	Concessionaires of MLWD at Brgy. Pinagkawitan, Lipa City
73	6"Ø Parallel line (km 82+000 to km 82+156) East	R Pasajol	Tambo Section, Manila-Batangas Road	156.00	335,921.37	222,573.30	186,573.00	05/25/15	12/07/15	130,594.14	100% Completed	Concessionaires of MLWD at Brgy. Tambo, Lipa City
74	3"Ø Ext line	DG Bautista	Lantin-Liwanag Cmpd Santiago, Malvar	216.00	181,677.75	100,861.90	1,002,000.00	08/24/15	09/28/15	78,032.54	100% Completed	Concessionaires of MLWD at Lantin-Liwanag Cmpd, Malvar
75	8" Transmission line	Tristan Manwell C. Tejada	Casanova St., Tambo, LC		1,138,994.50	625,532.15	569,153.40	05/25/15	10/09/15	533,324.00	100% Completed	Concessionaires of MLWD at Tambo, Lipa City
76	2"Ø Extension of water main	R. Dimatatac	Purok 4, B. Pook Lipa City	285.00	150,870.20	76,959.70	73,012.92	10/13/15	11/03/15	77,129.92	100% Completed	Concessionaires of MLWD at Purok 4, B. Pook, Lipa City
77	3"Ø Extension of water main	Raymundo Hernandez	Purok 2, Anilao, LC	282.00	148,312.08	67,812.05	63,160.00	08/14/15	10/15/15	50,409.28	100% Completed	Concessionaires of MLWD at Purok 2, Anilao, Lipa City
78	Extension of Razor wire Fence	DG Bautista	BST Compound Tibig, LC	25m	18,805.95	18,805.95	16,544.50	09/01/15	10/15/15	18,327.64	100% Completed	Nearby Residents of the BST at Tibig, Lipa City
79	Rehabilitation of 2" & 4" Water mains	Roberto Umali	Basang Hamog, Brgy. 1 Lipa City	2m-98HDPE 150m - 4"upvc	263,273.80	166,186.50	148,186.50	08/12/15	09/30/15	101,856.35	100% Completed	Concessionaires of MLWD at Basang Hamog, Brgy. 1, L.C.
80	Inst. Of 3" & 4" Ø Water Mains	Roberto Umali	Purok 7, Brgy. 1 Mkahoy	330m-3"uPVC 90m-4"uPVC	523,358.81	375,526.75	346,121.25	09/18/15	11/13/15	215,699.75	100% Completed	Concessionaires of MLWD at Purok 7, Brgy. 1, M. Kahoy
81	2"Ø Extension of water main	R Hernandez	Purok 4 Malagonlong, LC	105.00	93,669.16	70,145.40	63,750.00	09/21/15	10/12/15	52,771.04	100% Completed	Concessionaires of MLWD at Purok 4, Malagonlong, L.C.
82	Relocation of 2" Water Mains	R Umali	Purok 1-B, Brgys. Sto Toribio Lipa City	142.00	85,648.03	44,868.00	38,106.00	11/27/15	12/18/15	28,348.01	100% Completed	Concessionaires of MLWD at Purok 1-B, Brgys. Sto Toribio
83	Extension of Watermain (3" & 2")	R Hernandez	SMI Brgy. Hall Cmpd. Santiago, Malvar	3"- 102 2"- 50m	135,884.00	71,183.85	58,788.00	11/12/15	12/03/15	49,409.15	100% Completed	Concessionaires of MLWD at SMI Brgy. Hall Cmpd, Santiago, Malvar
84	2"Ø Extension of water main	R Hernandez	City Park Subd., Lipa City	173.50	179,157.43	137,126.00	110,285.00	10/3/15	10/24/15	45,748.59	100% Completed	Concessionaires of MLWD at City Park Subd. Sabang, L. C.
85	2"Ø Extension of water main	R Hernandez	Luiastro Compound Bugtong, LC	55.00	46,866.38	29,490.30	23,929.20	11/24/15	12/10/15	21,070.85	100% Completed	Concessionaires of MLWD at Luiastro Cmpd., Bugtong, L.C.

**METRO LIPA WATER DISTRICT  
COMPLETED PROJECTS 2015  
PIPELINE PROJECTS**

	NAME OF PROJECT	CONTRACTOR	LOCATION	Proposed Length	TOTAL PROJECT ESTIMATE	ABC	CONTRACT AMOUNT	DATE		COST	STATUS OF PROJECT	BENEFICIARIES
								STARTED	TARGET/ COMPLETED			
86	6" & 8" Ø Water Mains	R. Pasajol	Purok 2, San Salvador Lipa City	6" - 186 8" - 222	554,467.29	116,045.35	115,581.00	09/28/15	10/26/15	89,842.89	100% Completed	Concessionaires of MLWD at Purok 2, San Salvador, L.C.
87	Replacement of Water Mains	R. Umali	R. Latayan St., Poblacion Malvar	4" - 124	111,107.25	35,506.25	34,806.00	10/09/15	10/30/15	24,121.21	100% Completed	Concessionaires of MLWD at R. Latayan St., Malvar
88	2"Ø Parallel water main	R Hernandez	Dagatan Lipa City	HDPE-84m GI-37m	86,388.00	27,746.05	26,339.00	10/08/15	10/29/15	21,094.50	100% Completed	Concessionaires of MLWD at Brgy. Dagatan, Lipa City
89	2"Ø Extension of water main	R Umali	Purok 5, Bolbok Lipa City	40.00	62,338.05	47,265.00	41,011.00	11/23/15	12/07/15	15,073.59	100% Completed	Concessionaires of MLWD at Purok 5, Bolbok, Lipa City
90	2"Ø Extension of water main	R Umali	Montealto Compound Purok 7, Latag, LC	144.00	78,404.70	38,873.45	32,858.45	12/04/15	12/25/15		100% Completed	Concessionaires of MLWD at Montealto Cmpd., Latag, Lipa City
91	2"Ø Extension of water main	R Hernandez	Purok 2, Calingatan Mkahoy, Bats	89.00	88,519.24	56,284.20	45,699.50	11/15/15	12/07/15	34,635.50	100% Completed	Concessionaires of MLWD at Purok 2, Calingatan, M. Kahoy
92	2"Ø Extension of water main	Alden Minguito	Bagong Pook Lipa City	296.00	105,539.16	49,976.70	40,208.00	11/20/15	12/03/15	33,249.84	100% Completed	Concessionaires of MLWD at Brgy. Bagong Pook, Lipa City
93	2"Ø Extension of water main	R Hernandez	Urban St., Baseview Banaybanay, LC		82,022.82	27,343.55	21,061.00	12/01/15	12/15/15		100% Completed	Concessionaires of MLWD at Urban St., Baseview
94	2"Ø Extension of water main	R Hernandez	Charity St., Baseview Banaybanay, LC		51,915.50	13,739.05	12,385.80	12/01/15	12/08/15		100% Completed	Concessionaires of MLWD at Charity St., Baseview
95	4"Ø Extension of water main	R Hernandez	Purok 2, Malitlit LC		185,001.71	69,193.20	67,807.20	10/29/15	11/27/15	62,368.12	100% Completed	Concessionaires of MLWD at Purok 2, Brgy. Malitlit, Lipa City
96	2"Ø Extension of water main	R Hernandez	Purok 4, Balintawak Lipa City		59,619.16	24,497.30	22,822.80	12/01/15	12/15/15	21,794.00	100% Completed	Concessionaires of MLWD at Purok 4, Brgy. Balintawak
97	Water Distribution System	R. Umali	Gawad Kalinga, San Andres Malvar	4' - 72 3" - 120	216,289.57	100,426.05	96,670.00	11/06/15	11/26/15	62,980.71	100% Completed	Beneficiaries of Gawad Kalinga @ San Adres, Malvar
98	Interconnection of water main 2"Ø	R. Umali	Amapola-Basang Hamog Access Road, Brgy. 2, LC	2" - 65	68,310.00	42,613.25	42,100.00	11/16/15	12/07/15	25,072.73	100% Completed	Concessionaires of MLWD at Amapola Subd., & Basang Hamog