

**METRO LIPA WATER DISTRICT**  
**COMPLETED PROJECTS 2016**  
**REPAINTING OF TANKS AND OTHERS**

	CONTRACTOR	NAME OF PROJECT	LOCATION	TOTAL PROJECT ESTIMATE	DATE		STATUS OF PROJECT		REMARKS
					STARTED	TARGET/ COMPLETED	%	TOTAL COST INCURRED	
1	C. Matibag	Repainting of 7,500 OHT & PS #99	Villa Beatriz Subd., Tambo Lipa City	107,864.25	04/28/16	06/27/16	100%	68,730.00	Operational
2	R Reyes	Repainting of 20,000 OHT & PS #242	Corinthian Subd., Maraouy Lipa City	184,989.00	04/25/16	05/25/16	100%	90,096.76	Operational
3	R Reyes	Repainting of 30,000 OHT & P3	Villa de Lipa Subd., Sabang Lipa City	240,672.00	04/21/16	05/21/16	100%	122,877.50	Operational
4	E de la Rosa	Rehabilitation & repainting of 50000 gals OHT (Lipa Royal 2)	Lipa Royal Subd. Inosluban, LC	776,289.10	06/16/16	08/15/16	100%	601,488.20	Operational
<b>MATAAS NA KAHUY, BATANGAS</b>									
5	C Matibag	Rehabilitation & Repainting of 6,500 gals OHT	Loob, Mataas na Kahoy Batangas	118,249.90	06/11/16	07/17/16	100%	106,979.39	Operational
<b>OTHERS</b>									
7	Edela Rosa	Installation of additional downspout, Cleaning of gutter application of Sealant & Additional Canopy	MLWD Warehouse Building Balintawak, LC	43,359.60	01/27/16	02/10/16	100%	43,228.00	Operational
8	Dante Templo	Fabrication of twelve (12) units - 550L fuel tanks for various location	Various kocation	241,759.90	03/28/16	04/25/16	100%	218,366.40	Operational
9	R Reyes	Concreting of driveway for PS # 142 G. Amo 3 (Alagao)	Sitio Alagao, G. Amo (Hubog) San Jose	44,471.65	03/22/16	04/13/16	100%	39,502.50	Operational
10	R Reyes	Fabrication of Reception Desk	Admin Building Balintawak, LC	52,108.80	06/15/16	07/15/16 06/29/16	100%	58,464.28	Operational
11	R Reyes	Fabrication of Reception Desk	Admin Building Balintawak, LC	52,108.80	06/15/16	06/29/16 07/15/16	100%	58,464.28	Operational with add'l work
12	Vicky Gutierrez	Geotechnical Investigation works for two-storey treatment plant Bldg. w/ roof deck & ground concrete reservoir w/ pavilion/training building	STP Site Balintawak, Lipa City	130,000.00	10/26/16	11/23/16	100%	120,000.00	COMPLETED