

METRO LIPA WATER DISTRICT
COMPLETED PROJECTS 2015
FENCING / GENSET HOUSE CONSTRUCTION / SITE DEVELOPMENT

	NAME OF PROJECT	CONTRACTOR	LOCATION	TOTAL PROJECT ESTIMATE	DATE		STATUS OF PROJECT		REMARKS
					STARTED	TARGET/ COMPLETED	%	TOTAL COST INCURRED	
1	Site Development	IKM	Amapola BST Compound Brgy. 2, LC	579,345.85	09/24/14	01/22/15	100%	541,633.51	COMPLETED
2	Site Development	E De La Rosa	BST Compound Antipolo (Tabora) Brgy. 2, LC	390,571.63	11/24/14	01/23/15	100%	308,351.85	COMPLETED
3	Perimeter Fence of PS # 190 Bulacnin 2	E de la Rosa	Bulacnin, LC	115,297.85	01/13/15	02/12/15	100%	117,093.26	COMPLETED
4	BST Safety Barrier & Restoration of Front Fence	GASI	BST Compound San Fernando, Malvar	215,058.05	12/20/14	02/03/15	100%	128,411.27	COMPLETED
5	Fencing of PS# 225	E de la Rosa	Pangao 4, Villapando Pangao, LC	127,368.25	01/12/15	02/11/15	100%	125,063.25	COMPLETED
6	Temporary Perimeter Fence (Lubis Compound)	R Reyes	Brgy. 3, Lungos Mkahoy	53,775.15	02/10/15	03/03/15	100%	52,368.14	COMPLETED
7	Site Development	IKM	BST Compound Tipacan LC	452,469.80	01/26/15	04/15/15	100%	214,821.35	COMPLETED
8	Genset House of PS # 249 & 273	Leovigildo K. Morfe	Brgy. 1, Mkahoy Batangas	183,476.75	06/15/15	11/20/15	100%	170,662.95	COMPLETED
9	Construction of Genset House	Leovigildo K. Morfe	PS# 352 & 359 LPCA 2 & 3 Bry. 2, Mkahoy, LC	498,994.78	06/04/15	10/02/15	100%	499,401.30	COMPLETED
10	Site Development	IKM Builders	BST Compound Bel-air Subd., Marauoy, LC	770,087.15	11/10/14	04/09/15	100%	772,178.90	COMPLETED (w/ add'l work)
11	Fencing of PS# 228 Sabang-	Carlos Matibag	Sto. Nino Homes VDL, Sabang, LC	198,955.75	01/08/15	04/06/15	100%	224,655.99	COMPLETED (w/ realignment)
12	Genset House & Fencing of PS # 344 San Fernando 6	E de la Rosa	San Fernando, Malvar	276,740.60	01/06/14	02/17/15	100%	272,142.60	COMPLETED
13	Site Development	R. Colico	BST Compound Malagonlong LC	830,897.43	11/24/15	04/04/15	100%	858,787.12	COMPLETED (w/ add'l work)
14	Perimeter fence of PS# 356 (Rosewood)	E de la Rosa	Summerhills Subd., Bugtong, LC	256,385.60	03/11/15	04/10/15	100%	256,995.16	COMPLETED (w/ add'l work)
15	Perimeter fence of PS# 355 (Palmdale)	Carlos Matibag	Summerhills Subd., Bugtong, LC	358,025.48	03/06/15	05/15/15	100%	217,239.52	COMPLETED
16	Fencing & Pavement Concreting PS # 326, 334 Antipolo No. 7,8& 9	Gasi	Miracle Hts. Subdivision Antipolo Norte, LC	447,780.10	04/24/15	07/22/15	100%	173,182.99	COMPLETED
17	Construction of Genset House	E de la Rosa	PS # 277 Marauoy 22 (Corinthian 2) Corinthian 2, Phase 2 Subd. Marauoy, LC	199,630.80	05/13/15	06/27/15	100%	197,093.40	COMPLETED
18	Construction of Genset House & Improvement of PS#279 - Aya2 Briones	E de la Rosa	Aya, San Jose Batangas	276,290.95	06/08/15	07/28/15	100%	279,003.64	COMPLETED w/ add'l works
19	Construction of Genset House	C Matibag	St. Joseph Subd., Inusluban, LC	214,776.88	04/06/15	06/04/15	100%	204,242.88	COMPLETED

METRO LIPA WATER DISTRICT
COMPLETED PROJECTS 2015

FENCING / GENSET HOUSE CONSTRUCTION / SITE DEVELOPMENT

	NAME OF PROJECT	CONTRACTOR	LOCATION	TOTAL PROJECT ESTIMATE	DATE		STATUS OF PROJECT		REMARKS
					STARTED	TARGET/ COMPLETED	%	TOTAL COST INCURRED	
20	Improvement of PS No. 211 S. Fernando 2	Tristan Manwell C. Tejada	BST Compound San Fernando, Malvar	100,860.75	11/26/15	12/15/15	100%	93,842.66	COMPLETED
21	Repair and repainting of Genset House	Tristan Manwell C. Tejada	BST Compound Tibig, LC	89,029.55	06/17/15	11/13/15	100%	74,526.78	COMPLETED
22	Construction of Genset House at PS# 288 Sabang	Carlos Matibag	Villa Santo Nino Homes Sabang, LC	164,715.08	06/26/15	07/28/15	100%	155,666.00	COMPLETED
23	Fencing of Corinthian 3 PS	C Matibag	Corinthian Subd., Phase 3 Maraouy, LC	301,184.43	04/28/15	06/25/15	100%	296,425.00	COMPLETED
24	Repair of Perimeter Fence of PS#238 (R. Mercado)	C. Matibag	Banay-banay, LC	195,685.73	06/18/15	08/01/15	100%	180,055.00	COMPLETED
25	Construction of Fence of Greenville 3	Carlos Matibag	Phase 3, Greenville 3 Sabang, LC	298,796.45	06/29/15	08/28/15	100%	269,318.00	COMPLETED
26	Roofing of motorcycle garage	E dela Rosa	MLWD Compound Balintawak, LC	281,361.30	08/07/15	09/30/15	100%		COMPLETED
27	Fencing of PS # 349 Sico 9 (PNR)	E dela Rosa	Sico Lipa City	126,420.65	08/18/15	09/29/15	100%	124,529.63	COMPLETED
28	Genset House & Fencing of PS # 344 San Fernando 6	E de la Rosa	San Fernando, Malvar	276,740.60	01/06/14	02/17/15	100%	272,142.60	COMPLETED
29	Extension of Razor wire Fence	DG Bautista	BST Compound Tibig, LC	18,805.95	09/01/15	10/15/15	100%	18,327.64	COMPLETED
30	Fencing of PS #348, Tambo 19 (Holy Trinity)	C. Matibag	Holy Trinity Subd., Tambo, LC	374,346.28	08/03/15	09/30/15	100%	390,345.35	COMPLETED
31	Fencing of PS # 357 San Carlos 4 (Adelina 2)	E dela Rosa	Southlake Subdivision San Carlos, LC	303,083.65	08/24/15	10/09/15	100%	311,350.92	COMPLETED
32	Construction of Perimeter Fence & Genset house	RL Colico	PS# 369 Tangob 3 Sales Tangob, LC	777,479.35	07/29/15	10/02/15	100%	173,832.92	COMPLETED
33	Improvement of PS # 211 San Fernando 2	E de la Rosa	San Fernando Malvar	100,860.75	11/25/15	12/15/15	100%	93,842.66	COMPLETED